EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to cement concrete roads at Bagalagunte Village Ward No. 14
2	Amount of Work Portion	
3	Estimated cost	50.00 Lakhs
4	Name of contractor	KRIDL
5	Agreement No	EE/DD/WO/ 380 /17-18, Dt.27.03.2018
6	NO and Date under which work order issued	EE/DD/WO/ 380 /17-18, Dt.27.03.2018
7	Time limit originally fixed for completion	180 Days
8	Date of application by the contractor for granting extension of time	–
9	Date of receipt of application in the sub division office	
10	Extension granted if any	190 days.
	i)	
	ii)	
11	Work Carried out by the contractor during the original period stipulated in the contract	
12	work Carried out during 1st extension.	
13	work Carried out during 2nd extension.	
14	Time now applied for	
15	Date of recommending time limit applied for	
16	whether the original application of the contractor is enclosed	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

ASSISTANT ENGINEER
Ward No 14

EXECUTIVE ENGINEER
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER
T. Dasarahalli SUB DIVISION

As recommended by EOT is accepted

Chief Engineer
Dasarahalli Zone,
B.B.M.P.

Scanned by CamScanner